Meadow Pointe II CDD – Bond Project Summaries

The Meadow Pointe II Community Development District (CDD) issued the Series 2018 Bonds to finance a variety of infrastructure and amenity improvements. Below is a summary of both ongoing and completed projects funded through these bonds, including project descriptions, budgets, final costs, and progress updates.

📣 Additional Information

All projects were reviewed and approved by the Board of Supervisors. Final construction costs may vary due to inflation, contractor pricing, and material costs. Savings from under-budget projects are being reallocated to open bond-funded improvements.
Please check this page regularly for updates on project progress and new developments impacting the Meadow Pointe II community.

🔨 In-Progress Projects

Dog Park at Iverson

Status: In Progress

Details:
In 2018, the MPII CDD issued a bond for capital improvements. A dog park was one of the top resident requests, after the splash pad and lap pool. The CDD Board and Operations Managers developed a conceptual plan that includes signage, gates, fencing, parking, and pet waste receptacles. The updated design was submitted to the County's planning and tech team for review and potential scheduling of a second pre-application meeting. As of 6/3/2025, County feedback is pending. Communication with the tech team remains ongoing.

Next Steps:
- A geotechnical report including soil borings is required. Proposals have been requested.
- The updated conceptual plan is attached for Board consideration before formal submission.

Estimated Costs:
- Park Benches (2): $1,137.70
- Pet Waste Disposal System (2): $1,057.70

- Garbage Can: $498.85
- 4x4x12 Wood (6): $109.68
- Misc. Hardware: $500.00
- Shade Cloths (4): $140.00
- Signage: $1,500.00
- Pre-Approval Meeting: $250.00
- Camera System: $1,000.00
- Fence: $25,577.00

Total Estimated Cost: $31,520.93

Splash Pad Resurfacing

Status: Scheduled

Details:
The splash pad located adjacent to the MPII Clubhouse has been in continuous seasonal use for nearly 7 years. Due to high usage (approximately 10 months/year), the flooring is due for resurfacing. A proposal has been received from the contractor who previously resurfaced the MPI splash pad. Pool Works, the original installer, declined to bid.

Timeline:
Resurfacing is scheduled for Fall 2025 to avoid disruptions during peak summer use. The contractor is being booked in advance to secure availability.

New Clubhouse Building & Maintenance Facility

Update (July 2025): A conceptual floor plan is now available for both the Maintenance Storage Building and the Gathering Room Building. The main room will accommodate 125–135 people. When divided, each section will hold approximately 55–65 guests.

Initial Budget: $900,000.00 (part of Series 2018 Bond)

Status: In Progress

Details:
A new building is under development on land acquired at the corner of County Line Road and Mansfield Boulevard.

Purpose: To include a large conference/party room for up to 100 people, and a maintenance facility to relocate work operations away from the main clubhouse.

Updates:
- Land has been surveyed and GEO technical work completed.

- Architectural firm Renker Eich Parks Architects is finalizing floor plans.
- The project has evolved into two separate buildings to avoid the cost and complexity of a fire wall.
Features will include:
- Steel-framed maintenance building with bays, storage, restrooms, and office
- Conference room building matching the clubhouse style with restrooms, storage, kitchenette, and rental space
- Future plans involve a centralized clubhouse entrance and a badging system for resident access.

Updates (July 2025):

The architect is currently working on the design. Mr. Palmer communicated that they are getting close to having the design plan ready for QC and presentation to the Board.

The ERP Application ID is 919443. SWFWMD has requested clarification on the permit modification. An internal call was held on 7/2/2025 to address their request. A follow-up call was scheduled with Borrelli Partners Architects on 7/7/2025 at 1:30 PM to discuss next steps. The District is evaluating whether to add a sixth lane and whether additional restrooms are needed. SWFWMD conducted an onsite soil sample review on 6/13/2025 for road approval.

Lap Pool

Status: In Progress

Budget: Not specified (multiple service contracts listed)

Details:
- 50m x 25m lap pool for fitness and health
- Design: Martin Aquatic Design ($174,450.00)
- Legal: Persson, Cohen & Moody P.A. ($1,048.00)
- Engineering: GAI ($7,852.50), Mortensen ($9,580.00), JMT ($7,102.50), BDi ($1,500.00), Geo Data ($3,650.00)
- Site plan updates required due to SWFWMD concerns
- Construction road relocated; new plan submitted by BDI Engineering and Stephen Brletic

Update (July 2025): The design plans have been completed, and we have submitted the environmental resource permit modification application to SWFWMD with required documents. The ERP Application Identification Number is 919443. We will continue to work with SWFWMD on the modification until approved, at which time we can move on to full site plans. The Board has contacted the engineer to inquire about adding a sixth lane to see if there is space and if additional restrooms are needed. SWFWMD will be on site on 6/13/2025 to take a soil sample for approval of the construction road on the side of the clubhouse.

Generators at Clubhouse

Status: In Progress

Budget: $275,000.00

Details:
A backup generator is planned for the clubhouse to ensure uninterrupted operation during power outages. Project on hold until building and lap pool sizes are finalized to determine proper generator capacity.

☑ Completed Projects

Announcement Board

Completion Date: 9/1/2019

Budget: $55,000.00

Final Cost: $25,098.76

Savings: $29,901.24 under budget

Details: A digital message board was installed to keep residents informed of activities and upcoming events. Designed by Stewart Signs and installed by Davidson Sign Services Inc.

Awnings

Completion Date: 10/25/2019

Budget: $20,000.00

Final Cost: $22,690.00

Over Budget: $2,690.00 over budget

Details: Sun-damaged awnings around the pool area were replaced by Creative Shade Solutions.

Hurricane Shutters

Completion Date: 5/8/2019

Budget: $60,000.00

Final Cost: $57,343.24

Savings: $2,656.76 under budget

Details: Roll-down hurricane shutters installed at the clubhouse to streamline storm prep and eliminate the need for plywood boards. Installed by Roll Shield LLC.

Metal Roof (Clubhouse)

Completion Date: 3/15/2020

Budget: $120,000.00

Final Cost: $69,554.00

Savings: $50,446.00 under budget

Details: A new steel roof with a 50-year lifespan was installed on the clubhouse by Affordable Roofing Systems using a Standing Seam Roof System.

Roadway Improvements

Completion Date: 6/8/2019

Budget: $2,977,142.00

Final Cost: $2,399,483.80

Savings: $577,658.20 under budget

Details: Contractor: Ajax Paving – $2,196,751.90
Engineering/Project Management: Lighthouse Engineering – $112,726.30
Legal: Persson, Cohen & Moody P.A. – $5,005.60
$85,000 reimbursed for Lettingwell village emergency apron/sidewalk work.

Replacing Gates

Completion Date: 3/25/2020

Budget: $500,000.00

Final Cost: $420,539.35

Savings: $79,460.65 under budget

Details: Old gate systems were replaced by Wit Fence. Project included engineering by Lighthouse Engineering ($17,726.30) and legal services by Persson, Cohen & Moody P.A. ($5,594.90). A one-year service contract was included. Metro Gates currently maintains the system. Communities contribute $1,500 annually per gate for reserves.

Cameras at Gates/Entrances

Completion Date: 1/10/2021

Budget: $240,625.00

Final Cost: $238,085.00

Savings: $2,540.00 under budget

Details: Veteran Security installed cameras at all entrances to enhance safety and monitor activity. Alliance currently services the system. Communities contribute $1,000 annually per camera system for reserves.

Splash Pad

Completion Date: 5/5/2021

Budget: $200,000.00

Final Cost: $206,625.70

Over Budget: $6,625.70 over budget

Details: Constructed by The Pool Works of Florida with electrical by Himes Electrical ($232.50) and irrigation work by Main Scapes ($2,303.93). Legal services by Persson, Cohen & Moody P.A. ($1,205.20). Project completed over budget and past schedule due to COVID and weather delays.

Tree Removal

Completion Date: 5/2/2024

Budget: $398,400.00

Final Cost: $419,150.89

Over Budget: $20,750.89 over budget

Details: Oak trees damaging sidewalks and curbs were removed. Buccaneer Landscape completed removal ($374,405.59). Additional replanting by Mainscapes ($10,569.00). Engineering by Lighthouse Engineering ($27,726.40), Legal by Persson, Cohen & Moody P.A. ($6,449.90). Project completed over budget and well past schedule.

Purchase of Land

Completion Date: 2017

Budget: $1,000,000.00

Final Cost: $847,256.95

Savings: $152,743.05 under budget

Details: Land acquired across from the clubhouse for future expansion of facilities and to prevent inappropriate development near a school zone.